BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing LED Street lights in ward No 02 of Yelahanka Sub division
2	Estimate cost / amount	25.00 Lakhs
3	Name Of Contractor	Sri S.Somashekar
4	Amount of Contractor	Rs. 28,14,995/-
5	Agreement No.	115/18-19, Dated:05.03.2019
6	No. and date Under which the work order has been issued	EE(YNK.D)E-PMT-07/WO/000132/18-19 07.03.2019.
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension	80 Days
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	5-3-2019
	2. Form	26-8-2019
11	Work Carriedout by the contractor during the original period stipulated in contract	90 Days
12	Work carried out during the first period of extension	80 Days
13	Work carried out during And extension	05%
14	Time now applied for	—
15	Date of recommending time limit applied	80 Days
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	-

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	No. Due to Electing Code of Conduct
21	Report by Asst. Executive engineer	Delay due to 2019 Loksabha Electing. and also work is halted some period for political Problems during Election time.
22	Recommendation of executive engieer	Delay due to 2019 Loksabha Electing. and also work is halted some period for political issues during Election time.. EOT may be recommended with fine of Rs- 5000.00.

C.N. Reddy
Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.